

#### Plant Commissioning / Servicing Record

Cert No. No. Appliances No. 0012

Inspection/Installation Address Company / Installer Engineer

Leyton Brooking Name Leyton Brooking Address

Postcode

Mobile

3 Brinklow Croft, Birmingham, B34 7JQ

07455194476 502963

4199025

Paul Davies

Clare House, Barle Grove Birmingham

West Midlands B36 0UB

Name Address

Postcode

Paul Davies

Clare House, Barle Grove Birmingham

West Midlands B36 0UB

Paul.Davies@doddgroup.com Email Phone

Landlord (or agent) Name & Address

ID Card No. **Appliances** 

Company

Address

Tel No.

Reg.

Gas Safe

#	Location Boiler Type		Boiler Model	Boiler Serial No.	Burner manufacturer Model/Serial	Flue type
1	Plant Room	Boiler	Buderus	8718660575	NA	RS
2	Plant Room	Boiler	Buderus	8718660575	NA	RS
3						
4						

# Combustion checks

App. No.	Heat input rating (kW)	Gas burner pressure (mbar)	Gas rate (m³ /hr)	Air/gas ratio control setting	Ambient (room) temp (C)	Flue Gas temp (C)	Flue Gas temp net (C)	Flue draught pressure (mbar)	Oxygen (o²) %	Carbon monoxide (CO) ppm	Carbon dioxide (CO²) %	NO x%	Excess air %	CO/CO <sup>2</sup> - Ratio	Gross efficiency %	CO flue dilution ppm
1	L: 367 H: 395	L: NA H: NA	L: 1.21 H: 1.40	L: NA H: NA	L: 15.9 H: 16.2	L: 68.9 H: 78.4	L: 53.0 H: 62.2	L: NA H: NA	L: 5.8 H: 5.3	L: 30 H: 21	L: 8.8 H: 9.0	L: NA H: NA	L: 28.9 H: 31.4	L: 0.0004 H: 0.0002	L: 98.4 H: 98.1	L: NA H: NA
2	L: 367 H: 395	L: NA H: NA	L: 1.21 H: 1.40	L: NA H: NA	L: 16.3 H: 16.0	L: 77.2 H: 84.1	L: 60.9 H: 68.1	L: NA H: NA	L: 6.1 H: 6.8	L: 28 H: 19	L: 9.2 H: 8.9	L: NA H: NA	L: 33.1 H: 28.5	L: 0.0003 H: 0.0003	L: 97.5 H: 97.8	L: NA H: NA
3																
4																
5																

#### Additional Checks

Appliance No.	Flue flow test satisfactory	Spillage test satisfactory	Ventilation satisfactory	Air/gas pressure switch operating	Flame providing/safety devices operating	Burner lock-out time (seconds)	Temperature and limit thermostats operating	Appliance serviced
	Satisfactory	Satisfactory	Satisfactory	correctly	correctly	time (seconds)	correctly	3el viceu
1	NA	Pass	Pass	Pass	Pass	<1	Pass	Yes
2	NA	Pass	Pass	Pass	Pass	<1	Pass	Yes
3								
4								
5								

### General Safety checks (Yes/No/N/A)

Gas booster(s)/compressors(s) operating correctly?	Gas installation tightness test carried out?	Gas installation pipework adequately supported?	I sieeven/janellen/nainten as	installed in accordance with appropriate	termination(s)	Fan-flue interlock operating correctly??
N/A	No	Yes	Yes	Yes	Yes	Yes

## Ventilation Type

Room/boiler room/enclosure	Is ventilation satisfactory?	Mechanical ventilation flow rate	Mechanical ventilation interlock operating correctly?	Is ventilation satisfactory
Low Level Free Area: 8995 High-level Free Area: 4788	Yes	Inlet: Extract:		

#### Details of work carried out / Remedial Work

Annual service of gas appliances and carried out all gas safety checks. Advise to replace electrodes and probes as they are worn. Updated client and issued CP15 certification.

## Safety Information

Has a warning/advice notice	ce been raised?	Has a warning label(s) b	een attached?	Has responsible person been advised?		
No		No		Yes		
Signed		eceived By		Date	28/10/2020	
Print Name	Leyton Brooking	Print Name	Unoccupied	Next inspection Date	27/10/2021	