

Non Domestic Gas Safety Record Certificate

Cert No. No. Appliances

No. 0002

	Safe																			
							ection/Installation Address							Landlord (or agent) Name & Address						
Engineer Company Address Tel No. Gas Safe Reg. ID Card No.		Leyton 3 Brink	194476 3		gham, B34 7J0		Address Postcode			Paul Davies Downing House, Willow Way Birmingham Birmingham B37 7PN					Name Address Postcode Email Phone		Paul Davies Downing House, Willow Way Birmingham Birmingham B37 7PN Paul.Davies@doddgroup.com			
AP	PLIANCE DE	TAILS						INSPEC	TION DET	AILS										
	Location	Appliance Type	Make	Model	Flue Type	Appliance serviced	Operating Pressure mBar	Heat Input kW/h	High Cor Reading		on	Low Combustion Reading		Safety device(s) correct operation	Ventilation Provision satisfactory	Visual condition of flue and termination satisfactory	Flue Performance test	Appliance Serviced	Appliance safe to use	
									Ratio	CO	CO2	Ratio	CO	CO2						

	Location	Appliance Type	Make	Model	Flue Type	Appliance serviced	Operating Pressure mBar	Heat Input kW/h	High Co Reading		n	Low Con Reading		n	Safety device(s) correct operation	Ventilation Provision satisfactory	condition of flue and termination satisfactory	Flue Performance test	Appliance Serviced	Appliance safe to use
									Ratio	CO	CO2 (%)	Ratio	CO	CO2 (%)						
4										ppm	(70)		ppm	(70)						
1	Plant Room	Boiler	Potterton	EC Three 125E	RS	Yes	21.6	125	0.0003	31	9.1	0.0004	40	8.9	Yes	Yes	Yes	Pass	Yes	Yes
2	Plant Room	Boiler	Potterton	EC Three 125E	RS	Yes	21.9	125	0.0004	27	9.0	0.0003	35	9.1	Yes	Yes	Yes	Pass	Yes	Yes
3																				
4																				
5																				

Defects Identified		Comments	Comments					
Defects	No	Comment	Carried out annual service of gas appliances. Replaced all					
Labels and Warning Notice Issued	No		service seals, gaskets, electrodes and probes as per					
Defects	No		manufacturers instructions.					
Labels and Warning Notice Issued	No							

Final Checks											
Cylinder/final connection hoses t Satisfactory	to LAV/boat	Gas Tightness Satisfactory	Gas Installation pipework visual inspection satisfactory	Equipotential Bonding	Gas Inlet working pressure at meter in mBars	Landlord Appliance					
Yes		Yes	Yes	Yes	23.1	Yes					
Signed		Receive	d By	Date	17/11/2020						

Print Name Leyton Brooking Print Name Unoccupied Next inspection Date 16/11/2021